BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : Construction of Hospital Building at Ward No-11 (Kuvempunagara) in Vidyaranayapura Sub Division

PREMEASUREMENT SHEET

First & Part Bill

Client	Sri.C.N.S Murthy #12,3rd cross, S.V.G.N.S.S Layout,3rd stage, 4th Block, Basaveshwaranagar, Banglore

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		Item No. 04 Providing and laying in position plain cement concrete of mix (M15) with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation,plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications and as per the directions of the Engineer-in-charge of the work . ---- All terms and conditions are as per Tender Document							
		Measurements taken on 27/06/2019 to 31/07/2019							
		Building area	cum	1	20.5	55.5	0.15	170.6625	
		checked	cum	1	5.5	31.8	0.15	26.235	
			cum	1	5.3	8.6	0.15	6.837	
		Deduction							
		lift	cum	-1	3.10	5.70	0.15	-2.6505	
			cum	-1	2.50	2.10	0.15	-0.7875	
		Column							
		C1	cum	12	0.45	0.75	0.15	-0.6075	
		C2	cum	6	0.45	0.60	0.15	-0.243	
		C3	cum	8	0.45	0.60	0.15	-0.324	
		C4	cum	1	0.20	0.60	0.15	-0.018	
							Total Executed Quantity	**199.10**	
							Qty Carried to Summary	**199.10**	

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : Construction of Hospital Building at Ward No-11 (Kuvempunagara) in Vidyaranayapura Sub Division

PREMEASUREMENT SHEET

First & Part Bill

Client	Sri.C.N.S Murthy #12,3rd cross, S.V.G.N.S.S Layout,3rd stage, 4th Block, Basaveshwaranagar, Banglore

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		Item No. 32 Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregtes @ 0.47cum, with superplastisiser @3lts confirming to IS 9103-1999 Reaffirmed-2008 at machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation plinth and First Floor level for roof slabs, staircase, lintles, retaining walls, return walls, walls (any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete as per specifications							
		Measurement s taken on 03/04/2019 to 08/04/2019, 12/04/19 to 13/04/19. 13/05/19 to 28/06/20							
		Isolated Footings							
		C1	Cum	12	5	4.3	1.00	258.00	
		C2	Cum	12	4.3	3.7	0.85	162.28	
		C3	Cum	17	3.4	3.4	0.65	127.74	
		C4	Cum	1	2.6	2.6	0.60	4.06	
		Combined Footing							
		CF1	Cum	1	7.45	5.00	0.35	13.04	
		CF2	Cum	1	4.20	4.50	0.45	8.51	
		Retaining Wall							
		Baseslab							
		Northenside	Cum	1	20.38	2.8	0.3	17.12	
		Easternside	Cum	1	47.27	2.8	0.3	39.71	
		Southernside	Cum	1	15.85	2.8	0.3	13.31	
		Retaining Wall below FFL							
		Northenside	Cum	1	20.38	0.2	0.5	2.04	
		Easternside	Cum	1	47.27	0.2	0.5	4.73	
		Southernside	Cum	1	15.85	0.2	0.5	1.59	
		Lift Walls below FFL							
		450thck. Wall	Cum	Checked					
		CF1	Cum	2	5	0.45	2.30	10.35	
		CF2	Cum	1	4.2	0.45	2.20	4.16	
		200thck. Wall	Cum						
		CF1	Cum	2	5	0.20	2.3	4.60	
		CF2	Cum	1	4.2	0.20	2.2	1.85	
		CF1	Cum						
		LB	Cum	2	6.25	0.20	2.3	5.75	
		CF2	Cum						
		LB	Cum	2	2.35	0.20	2.2	2.07	

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : Construction of Hospital Building at Ward No-11 (Kuvempunagara) in Vidyaranayapura Sub Division

PREMEASUREMENT SHEET

First & Part Bill

Client: **Sri.C.N.S Murthy #12,3rd cross, S.V.G.N.S.S Layout,3rd stage, 4th Block, Basaveshwaranagar, Banglore**

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		Columns below FFL							
		C1	Cum	12	0.45	0.75	1.55	6.28	
		C2	Cum	12	0.45	0.6	1.70	5.51	
		C3	Cum	17	0.45	0.6	1.90	8.72	
		C4	Cum	1	0.2	0.6	1.95	0.23	
		Plinth Beam							
		PB1							
		Grid A-C along Grid 1and 2	Cum	2	10.475	0.2	0.6	2.51	
		Grid C-D	Cum	9	10.631	0.2	0.6	11.48	
		Grid D-G	Cum	5	9.75	0.2	0.6	5.85	
		Grid D-E	Cum	2	7.05	0.2	0.6	1.69	
		Grid D-F	Cum	1	7.625	0.2	0.6	0.92	
		PB2							
		GRID A-B	Cum	1	5.3	0.2	0.6	0.64	
		GRID B-C	Cum	5	5.175	0.2	0.6	3.11	
		GRID C-C'	Cum	1	4.53	0.2	0.6	0.54	
		GRIDD-D'	Cum	1	4.55	0.2	0.6	0.55	
		GRIDD'-F	Cum	1	2.5	0.2	0.6	0.30	
		GRID D' -G	Cum	1	5.2	0.2	0.6	0.62	
		GRID1-3	Cum	1	8.35	0.2	0.6	1.00	
		GRID 3-8	Cum	1	22.997	0.2	0.6	2.76	
		GRID1-13	Cum	2	55.377	0.2	0.6	13.29	
		GRID9-10	Cum	1	4.028	0.2	0.6	0.48	
		Deduction							
		for plinth beam Deduction							
		C1	Cum	12	0.45	0.75	0.6	-2.43	
		C2	Cum	6	0.45	0.6	0.6	-0.97	
		C3	Cum	8	0.45	0.6	0.6	-1.30	
		C4	Cum	1	0.2	0.6	0.6	-0.07	
		for Retaining wall	Cum						
		C2	Cum	6	0.2	0.2	0.5	-0.12	
		C3	Cum	7	0.2	0.2	0.5	-0.14	
							Total Executed Quantity	**742.34**	
							Qty Carried to Summary	**742.34**	

Checked 21/7/19

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER